



Measure E Bond Program

MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 74

APRIL 18, 2008

1. Work performed during week of 4/14/08

- Started installing the Main Theater rigging system.
- Started setting floor carpet and rubber tile.
- Continued installing telecom system.
- Continued installing and connecting AV equipment.
- Continued setting wall carpet.
- Finished installing access lifts.
- Finished setting linoleum tile.
- Finished installing ductwork for Dust Collector unit.
- Formed and poured mow strips at the north side addition.



Setting Rubber Tile in the Costume Construction Shop

2. Work anticipated for week of 4/21/08:

- Start painting floors in the south side addition.
- Start installing trex deck in the Little Theater Patio.
- Continue installing and connecting AV equipment.
- Continue installing the Main Theater rigging system.
- Finish setting floor carpet and rubber tile.
- Finish painting the Main Auditorium floor.



Forming Mow Strips at the North Side Addition

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

