



Measure E Bond Program

MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 75

APRIL 25, 2008

1. Work performed during week of 4/21/08

- Continued setting carpet in the south side addition.
- Continued installing the telecom system.
- Continued installing and connecting AV equipment.
- Continued installing the Main Theater rigging system.
- Continued installing the irrigation system.
- Continued balancing the HVAC system.
- Installed vertical blinds.
- Finished installing the Little Theater production lighting control system.



West Side Stairs and Ramp

2. Work anticipated for week of 4/28/08:

- Start painting floors in the south side addition.
- Remove temporary chiller and power distribution switchboard.
- Continue installing and connecting AV equipment.
- Continue installing the Main Theater rigging system.
- Finish painting the Main Auditorium floor.
- Finish installing telecom system.
- Finish setting carpet.



The Little Theater Rigging System

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

