



# Measure E Bond Program

## MJC Auditorium Alterations/Additions

### CONSTRUCTION UPDATE

Issue No. 76

**MAY 2, 2008**

#### 1. Work performed during week of 4/28/08

- Continued setting carpet in the south side addition.
- Continued installing the telecom system.
- Completed painting Auditorium Floor
- Continued installing and connecting AV equipment.
- Continued installing the Main Theater rigging system.
- Continued installing the irrigation system.
- Continued balancing the HVAC system.
- Finished installing the Little Theater production lighting control system.



Looking out from Costume Shop

#### 2. Work anticipated for week of 5/05/08:

- Start painting floors in the south side addition.
- Continue installing and connecting AV equipment.
- Continue installing the Main Theater rigging system.
- Finish installing telecom system.
- Continue setting carpet.
- Continued Fire Alarm installation



Landscaping Irrigation at East Side

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)