



Measure E Bond Program

MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 77

MAY 16, 2008

1. Work performed during week of 5/12/08:

- Started setting vinyl tile in the 2nd floor.
- Started installing wood floor in the Little Theater.
- Continued installing rigging system.
- Continued installing telecom system.
- Continued landscaping.
- Continued testing the audiovisual system.
- Continued installing wood floor in the Main Stage.
- Installed mirrors in the Multipurpose Room.
- Finished installing Dust Collector.
- Finished installing new seats.



Landscaping at the North Side Addition

2. Work anticipated for week of 5/19/08:

- Start setting vinyl tile in the 1st floor of the south side addition.
- Start installing trex deck at the Little Theater Patio.
- Continue landscaping.
- Finish testing audiovisual system.
- Finish setting vinyl tile in the 2nd floor of the south side addition.
- Finish installing telecom system.
- Finish installing the rigging system in the Main Theater.



The North Side Addition

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

