



Measure E Bond Program

MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 78

MAY 23, 2008

1. Work performed during week of 5/19/08:

- Started setting vinyl tile in the 1st floor.
- Started installing the Main Control Booth window.
- Place sod around the Auditorium.
- Continued installing telecom system.
- Continued landscaping.
- Installed acoustic drape in the Main Auditorium.
- Painted wood floor in the Little Theater.
- Finished setting vinyl tile in the 2nd floor.
- Finished installing the Main Theater rigging system.
- Finished installing wood floor in the Main Stage.



View of the North Side Addition

2. Work anticipated for week of 5/26/08:

- Start installing trex deck at the Little Theater Patio.
- Start wiring aisle lights in the Main Auditorium.
- Set top layer of asphalt at the new south side parking lot.
- Finish installing production lighting system.
- Finish installing telecom system.
- Finish setting vinyl tile in the 1st floor of the south side addition.



View of the West Side Stairs and Ramp

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

