



Measure E Bond Program

MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 79

MAY 30, 2008

1. Work performed during week of 5/26/08:

- Started wiring aisle lights in the Main Auditorium.
- Continued setting vinyl tile in the 1st floor.
- Continued installing the Main Control Booth window.
- Continued installing the telecom system.
- Continued installing the orchestra pit platform.
- Finished installing the production lighting system.
- Installed the orchestra shell ceilings and towers.
- Laid last layer of asphalt at the south side parking lot.



The North Side Addition

2. Work anticipated for week of 6/02/08:

- Install trex deck at the Little Theater Patio.
- Stripe the south side parking lot.
- Install new furniture.
- Finish installing the telecom system.
- Finish installing audiovisual and production lighting equipment.
- Finish installing the orchestra pit platform.
- Finish painting floors in the 1st floor of the south side addition.
- Finish setting vinyl tile in the 1st floor of the south side addition.



The South Side Parking Lot

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

