



# Measure E Bond Program

## MJC Auditorium Alterations/Additions

### CONSTRUCTION UPDATE

Issue No. 80

**JUNE 06, 2008**

#### 1. Work performed during week of 6/02/08:

- Continued wiring aisle lights in the Main Auditorium.
- Continued installing the Main Control Booth window.
- Continued final clean up.
- Installed trex deck at the Little Theater Patio.
- Finished setting vinyl tile.
- Installed new furniture.
- Striped the south side parking lot.
- Finished installing the telecom system.
- Starter programming the production lighting system.
- Finished installing the orchestra pit platform.
- Finished painting floors in the south side addition.
- Finished installing carpet in the Main Auditorium and Main Control Booth.



**The Little Theater Patio**

#### 2. Work anticipated for week of 6/09/08:

- Finish installing the Main Control Booth window.
- Finish wiring aisle lights in the Main Auditorium.
- Continue correcting defective items.
- Install fiber optic cable for new marquee.



**Drama Lab in the 2<sup>nd</sup> Floor of the South Side Addition**

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: None anticipated.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

