

Measure E Bond Program MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 82

JUNE 20, 2008

1. Work performed during week of 6/16/08:

- a. Completed MEP punch walk.
- b. Tested acoustical doors and windows.
- c. Tested fire curtains in the Little Theater and Main Auditorium.
- d. Continued installing window in the Main Control Booth.
- e. Continued working on punchlist items.
- f. Continued testing AV and PL sytems.
- g. Finished relocating staff into the new facility.
- h. Installed fiber optic cable for new marquee.



Drama Lab

2. Work anticipated for week of 6/23/08:

- a. Finish installing window in the Main Control Booth.
- b. Continue testing AV and PL sytems.
- c. Continue working on punchlist items.



The Little Theater

3. Activities that may impact campus operations:

- a. Access: No access issues anticipated.
- b. Noise: None anticipated.
- c. Parking: Parking Lot F closed during construction.
- d. Power outages: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: None anticipated.

