



Measure E Bond Program

MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 85

JULY 10, 2008

1. Work performed during week of 7/7/08:

- a. Continued balancing the HVAC system.
- b. Continued working on punchlist items.
- c. Continued testing the audiovisual system.
- d. Finished installing the Main Control Booth window.
- e. Finished installing additional corner guards in the Main Lobby.

2. Work anticipated for week of 7/14/08:

- a. Inspect the audiovisual system.
- b. Continue working on punchlist items.
- c. Finish balancing the HVAC system.



Testing AV Equipment & Balancing HVAC System in the Main Auditorium



The Main Control Booth Window

3. Activities that may impact campus operations:

- a. Access: No access issues anticipated.
- b. Noise: None anticipated.
- c. Parking: Parking lot F is now open.
- d. Power outages: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

