



Measure E Bond Program

MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 89

AUGUST 8, 2008

1. Work performed during week of 8/4/08:

- a. Continued installing additional AV equipment.
- b. Continued working on punchlist items.
- c. Finished programming the production lighting system.

2. Work anticipated for week of 8/11/08:

- a. Start working on AV punchlist.
- b. Continue installing additional AV equipment.
- c. Continue working on punchlist items.
- d. Inspect the production lighting and rigging systems.



**Installing AV Equipment in the
TV Control Room**



The Rehearsal/Multipurpose Room

3. Activities that may impact campus operations:

- a. Access: No access issues anticipated.
- b. Noise: None anticipated.
- c. Parking: Parking lot F is now open.
- d. Power outages: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

