



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 51

NOVEMBER 2, 2007

1. Work performed during week of 10/29/07:

- Started installing steel coping at the north side addition.
- Started installing drywall at the north side addition.
- Continued ceiling upgrade inside auditorium.
- Continued pulling Audiovisual System cables.
- Continued building CMU walls.
- Continued installing thin brick.
- Sprayed color coat at the south side addition.
- Poured exterior footings at the loading dock.

2. Work anticipated for week of 11/05/07:

- Start installing hollow metal and coiling doors.
- Start building CMU walls at loading dock.
- Layout and excavate footings for the little theater patio.
- Remove south side scaffold.
- Finish building CMU walls at the north side addition.
- Finish painting the main stage gallery.



Building CMU Walls at the North Side Addition



Installing Drywall at the North Side Addition

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

