



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 50

OCTOBER 26, 2007

1. Work performed during week of 10/22/07:

- Started painting the main stage gallery.
- Started ceiling upgrade inside auditorium.
- Continued pulling Audiovisual System cables.
- Continued branching AV infrastructure at the 2nd floor of the south side addition.
- Continued MEP rough-in at the south side addition.
- Painted interior walls at the south side addition.
- Installed HVAC units at the north side addition.

2. Work anticipated for week of 10/29/07:

- Start installing hollow metal doors.
- Continue painting in the 1st floor of the south side addition.
- Continue building CMU walls at the north side addition.
- Continue drywalling at the 2nd floor of the south side addition.
- Pour footings at loading dock and MAU enclosure.
- Finish plastering exterior walls at the south side addition.
- Finish removing scaffold at the south side addition



Installing Thin Brick at the South Side Addition



Plastering Exterior Walls at the South Side Addition

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

