



# Measure E Bond Program MJC FOUNDERS HALL SWING SPACE CONSTRUCTION UPDATE

Issue No. 1

**MAY 7, 2010**

## MJC FOUNDERS HALL SWING SPACE

### 1. Work performed during week of 5/3/2010:

- A. Contractor to begin installing portables buildings.
- B. Contractor continues patching asphalt.
- C. Contractor to complete installation of underground services.
- D. Install under slab sanitary sewer, acid waste, and fire lines.



Installation of underground services

### 2. Work anticipated for week of 5/10/2010:

- A. Contractor to continue installing portables
- B. Strip footing forms.



Installing Portables

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



**Access:** No.  
**Noise:** No  
**Parking:** No impact.  
**Water off:** No.  
**Odors:** No.  
**Dust:** No.  
**Power outages:** No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm. #1301, Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

