



Measure E Bond Program
MJC FOUNDERS HALL SWING SPACE
CONSTRUCTION UPDATE
Issue No. 6

JUNE 11, 2010

MJC FOUNDERS HALL SWING SPACE

**1. Work performed during week of
6/7/2010:**

- A. Contractor installed all portables in place.
- B. Utility connections for portables in progress.

**2. Work anticipated for week of
6/14/2010**

- A. Contractor will continue installing miscellaneous connections.
- B. Contractor will continue with utility connections to portables.



All portables delivered

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: No.
Noise: Yes.
Parking: No impact.
Water off: No.
Odors: No.
Dust: No.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm. #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

