



Measure E Bond Program
MJC FOUNDERS HALL SWING SPACE
CONSTRUCTION UPDATE
Issue No. 7

JUNE 18, 2010

MJC FOUNDERS HALL SWING SPACE

**1. Work performed during week of
6/14/2010:**

- A. Pulled electrical feeders.
- B. Installed the remainder of ramps for portables.

**2. Work anticipated for week of
6/21/2010**

- A. Contractor to energize portables with power.
- B. Contractor will place asphalt ramps at landings of portable ramps.
- C. Contractor will clean up construction debris.
- D. Movers will start moving furniture into classrooms.



All portables delivered and ready for furniture.

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: No.
Noise: Yes.
Parking: No impact.
Water off: No.
Odors: No.
Dust: No.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm. #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

