



Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of October 11, 2010

AGRICULTURE MULTIPURPOSE PAVILION

Work this week: South wing metal framing/rough plumbing, electrical & fireproofing, north wing masonry & framing, site work: site lighting, pour slab extension at Arena, grading at south elevation

Access: Caution at Student Center Dr. and G St.

Noise: Low to Moderate

Parking: No impact

Utilities: No

Odors: No

Dust: Minimal



AGRICULTURE ANIMAL FACILITIES

Work this week: Exterior site work: installation of fencing.

Access: No

Noise: No

Parking: No impact

Utilities: No

Odors: No

Dust: Minimal



ALLIED HEALTH BUILDING

Work this week: Framing perimeter walls, elevator penthouse, install fire sprinkler system, rough-in MEP systems.

Access: Caution advised at Southeast site entrance

Noise: Moderate, heavy equipment

Parking: No impact

Utilities: No

Odors: No

Dust: Minimal





Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *continued (page 2 of 3)*

MECHANICAL PLANT

Work this week: Roughing-in MEP systems and installing joint trench utilities.

Access:	Prohibited at E St., Caution advised around MICL bldg.
Noise:	Moderate, heavy equipment
Parking:	Prohibited at "Trailer Row"
Utilities:	No
Odors:	No
Dust:	Moderated



INFRASTRUCTURE INCREMENT I

Work this week: Grading storm water basin and grading 5th st. and Student Center Drive Intersection.

Access:	Prohibited at Student Center Dr. and 5 th St.
Noise:	Moderate
Parking:	No impact
Utilities:	No
Odors:	No
Dust:	Minimal



SCIENCE COMMUNITY CENTER

Work this week: Strip formwork and extend MEP lines, west half of building. Install grade beam reinforcing steel and utility sleeves, east half of building.

Access:	No anticipated impact
Noise:	Moderate –Earth moving equipment on site
Parking:	No impact
Utilities:	No anticipated impact
Odors:	No anticipated impact
Dust:	Minimal





Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *Continued (page 3 of 3)*

NEW STUDENT SERVICES

Work this week: Building steel erection 99% complete. Concrete and rebar for building footings and grade beams in progress.

Access:	No impact
Noise:	Heavy equipment, welding & grinding
Parking:	No impact
Utilities:	None
Odors:	None
Dust:	Minimal



FOUNDERS HALL

Work this week: Asbestos abatement on 1st and 2nd floor and miscellaneous locations. Soft demo on 1st and 2nd floor.

Access:	No access to building
Noise:	Moderate: dumpsters & diesel equipment
Parking:	No additional impacts
Utilities:	None
Odors:	None
Dust:	Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

