



**UPDATES & ACTIVITIES THAT MAY IMPACT  
 CAMPUS OPERATION**  
*Week of August 22, 2011*

**AGRICULTURE MULTIPURPOSE  
 PAVILION**

**Work this week:** Continued floor staining & installation, start-up and testing mechanical equip, equipment training, fire alarm testing, punch list and clean-up.

- Access:** No Impact
- Noise:** Low to Moderate
- Parking:** No Impact
- Utilities:** No
- Odors:** No
- Dust:** Minimal



**ALLIED HEALTH BUILDING**

**Work this week:** Working on punchlist items, fire Alarm testing and clean-up.

- Access:** Caution advised at Southeast site entrance
- Noise:** Moderate
- Parking:** No impact
- Utilities:** No
- Odors:** No
- Dust:** Minimal



**INFRASTRUCTURE INCREMENT II**

**Work this week:** Grading of E, F and G Streets. Demolition and grading of Blue Gum Entrance and Student Center Drive. Site Utilities in Plaza.

- Access:** Traffic impact at E, F, G, Student Center Drive and Blue Gum Entrance
- Noise:** Construction equipment.
- Parking:** No parking at "Trailer Row".
- Utilities:** No
- Odors:** No
- Dust:** Yes. High/Moderate.





# Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *continued (page 2 of 3)*

## SCIENCE COMMUNITY CENTER

**Work this week:** Weld Structural Steel; Fireproof Structural Steel, 3rd Floor and Penthouse; Place Concrete, 3rd Floor Deck and Planetarium; Install Metal Stud Framing, 2nd Floor; Install MEP Systems, 1st and 2nd Floors.

**Access:** Moderate impact; concrete trucks  
**Noise:** Moderate impact  
**Parking:** No anticipated impact  
**Utilities:** No anticipated impact  
**Odors:** No anticipated impact  
**Dust:** No anticipated impact



## NEW STUDENT SERVICES

**Work this week:** Continue installing duct work, electrical and plumbing on first and second floor are 99% complete. Continue installation of exterior wall covering metal panels misc. pieces 98% complete. Contractor continues installation of gypsum board on first and second floor. Continue installation of stucco. Started painting interior on second floor.

**Access:** No impact  
**Noise:** Moderate: equipment & deliveries  
**Parking:** No additional impacts  
**Utilities:** None  
**Odors:** Yes, cutting of metal materials  
**Dust:** None



## FOUNDERS HALL RENOVATION

**Work this week:** Air balancing in progress. Media Services finalizing AV system installation. Punch lists are complete. Keller Group is installing furniture. Miscellaneous change order work ongoing.

**Access:** Access to Founders Hall will be closed until mid-August.  
**Noise:** Deliveries  
**Parking:** No additional impacts  
**Utilities:** None  
**Odors:** None  
**Dust:** Minimal





**Measure E Bond Program**  
**MODESTO JUNIOR COLLEGE CAMPUS**  
**CONSTRUCTION UPDATE**  
*Continued (page 3 of 3)*

**ART BUILDING LIFE SAFETY  
UPGRADES**

**Work this week:** Working on final punchlist items

<b>Access:</b>	Occasional Deliveries
<b>Noise:</b>	Equipment
<b>Parking:</b>	No Impacts
<b>Utilities:</b>	None
<b>Odors:</b>	None
<b>Dust:</b>	Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [mkenedy@kitchell.com](mailto:mkenedy@kitchell.com)

