

# Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS

CONSTRUCTION UPDATE



### UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of September 20, 2010

### AGRICULTURE MULTIPURPOSE PAVILION

**Work this week:** South wing metal framing/rough plumbing & electrical, north wing masonry, sitework at intersection, form slab on grade at Arena, grading at south elevation

Access: Work at intersection
Noise: Low to Moderate
Parking: No impact

Utilities: No
Odors: No
Dust: Minimal



#### AGRICULTURE ANIMAL FACILITIES

Work this week: Exterior site work

Access: No Noise: No

Parking: No impact

Utilities: No Odors: No Dust: Minimal



#### **ALLIED HEALTH BUILDING**

**Work this week:** Framing perimeter walls & elevator penthouse, form & pour AHU pilasters, elevator porch and curbs for curtainwall, install mechanical screen posts/tubes, install fire sprinkler system, rough-in MEP systems, set electrical gear & panels

**Access:** Caution advised at Southeast

site entrance

**Noise:** Moderate, heavy equipment

**Parking:** No impact

Utilities: No
Odors: No
Dust: Minimal





## Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS

construction update continued (page 2 of 3)

#### **MECHANICAL PLANT**

**Work this week:** Finish erecting structural steel, install metal deck, rough-in MEP systems, install joint trench utilities

Access: Prohibited at E St., Caution

advised around MICL bldg.

Noise: Moderate, heavy equipment Parking: Prohibited at "Trailer Row"

Utilities: No Odors: No

**Dust:** Moderated



#### INFRASTRUCTURE INCREMENT I

**Work this week:** Electrical power switchover at District Office and Data Building, re-grading storm water basin, pulling electrical conductors, setting gear at South side of campus.

**Access:** Prohibited at Student Center Dr.

and 5th St.

Noise: Moderate
Parking: No impact

**Utilities:** Electrical power shut down at

District Office bldg. 1100, 1200 & 1300. Approximately, 4-6 hours Sat., Sept. 14, 2010.

Odors: No
Dust: Minimal



#### SOFTBALL IMPROVEMENTS

Work this week: Completed, Closeout in progress

Access: No
Noise: Low
Parking: No impact

Utilities: No
Odors: No
Dust: Minimal





# Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS

CONSTRUCTION UPDATE Continued (page 3 of 3

#### SCIENCE COMMUNITY CENTER

**Work this week:** Rebar footings installation, pour concrete

**Access:** No anticipated impact **Noise:** Moderate –Earth moving

equipment on site

**Parking:** No anticipated impact

Utilities: No
Odors: No
Dust: Minimal



#### **NEW STUDENT SERVICES**

**Work this week:** Place concrete for footings and grade beams. Continue building steel erection. Install rebar for footings and grade beams.

Access: No impact

Noise: Heavy equipment, welding &

grinding

Parking: No impact Utilities: None Odors: None Dust: Minimal



#### **FOUNDERS HALL**

**Work this week:** Start mobilization, placement of construction fencing and demolition.

**Access:** No access to building for

non-construction

Noise: Low to Moderate
Parking: No spaces in front of

Founders Hall

Utilities: None
Odors: None
Dust: Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

