



Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of November 22, 2010

AGRICULTURE MULTIPURPOSE PAVILION

Work this week: North and South wing metal framing, rough plumbing & electrical and fireproofing.
Site work: grading around the building.

Access:	Caution at Student Center Dr. and G St.
Noise:	Low to Moderate
Parking:	No impact
Utilities:	No
Odors:	No
Dust:	Minimal



AGRICULTURE ANIMAL FACILITIES

Work this week: Closeout: Punchlist items

Access:	No
Noise:	No
Parking:	No impact
Utilities:	No
Odors:	No
Dust:	Minimal



ALLIED HEALTH BUILDING

Work this week: Frame interior metal stud walls, install curtain wall, install sheathing at exterior walls and rough-in MEP systems.

Access:	Caution advised at Southeast site entrance
Noise:	Moderate, heavy equipment
Parking:	No impact
Utilities:	No
Odors:	No
Dust:	Minimal





Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *continued (page 2 of 3)*

MECHANICAL PLANT

Work this week: Rough-in MEP systems. Pave south section of 3rd st. Impacts remain the same.

Access:	Prohibited at E St., Caution advised around MICL bldg.
Noise:	Moderate
Parking:	Prohibited at "Trailer Row"
Utilities:	No
Odors:	No
Dust:	Moderate



INFRASTRUCTURE INCREMENT I

Work this week: Pull electrical cable at south side of campus and install electrical transformers at Allied Health and Science buildings.

Access:	Caution at Student Center Dr. and 5 th St.
Noise:	Moderate
Parking:	No impact
Utilities:	No
Odors:	No
Dust:	Moderate



SCIENCE COMMUNITY CENTER

Work this week: Strip slab formwork. Prepare for steel erection activities.

Access:	Moderate impact around MiCL Bldg - multiple concrete pours
Noise:	Moderate - Equipment on site
Parking:	Moderate impact
Utilities:	No anticipated impact
Odors:	No anticipated impact
Dust:	Minimal





Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *Continued (page 3 of 3)*

NEW STUDENT SERVICES

Work this week: Completed electrical and rough plumbing for first floor. Contractor is preparing first floor for concrete placement.

Access:	No impact
Noise:	Heavy equipment, welding & grinding
Parking:	No impact
Utilities:	None
Odors:	None
Dust:	Minimal



FOUNDERS HALL

Work this week: Place concrete in men's restroom and elevator slab. Will continue to work on sheet rock perimeter classrooms for second floor. Work on electrical rough-in and framing on first floor perimeter classrooms.

Access:	No
Noise:	Moderate: concrete trucks
Parking:	No additional impacts
Utilities:	None
Odors:	None
Dust:	Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

