



# Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE



## UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

*Week of September 12, 2011*

### AGRICULTURE MULTIPURPOSE PAVILION

**Work this week:** Continued floor staining & installation, start-up and testing mechanical equip, equipment training, fire alarm testing, punch list and clean-up.


<b>Access:</b>	No Impact
<b>Noise:</b>	Low to Moderate
<b>Parking:</b>	No Impact
<b>Utilities:</b>	No
<b>Odors:</b>	No
<b>Dust:</b>	Minimal



### ALLIED HEALTH BUILDING

**Work this week:** Working on punchlist items, fire Alarm testing and clean-up.

<b>Access:</b>	Caution advised at Southeast site entrance
<b>Noise:</b>	Moderate
<b>Parking:</b>	No impact
<b>Utilities:</b>	No
<b>Odors:</b>	No
<b>Dust:</b>	Minimal



### INFRASTRUCTURE INCREMENT II

**Work this week:** Grading of E, F and G Streets. Demolition and grading of Blue Gum Entrance and Student Center Drive. Site Utilities in Plaza.

<b>Access:</b>	Traffic impact at E, F, G, Student Center Drive and Blue Gum Entrance
<b>Noise:</b>	Construction equipment.
<b>Parking:</b>	No parking at "Trailer Row".
<b>Utilities:</b>	No
<b>Odors:</b>	No
<b>Dust:</b>	Yes. High/Moderate.





# Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *continued (page 2 of 3)*

## SCIENCE COMMUNITY CENTER

**Work this week:** Weld Structural Steel; Fireproof Structural Steel, 3rd Floor and Penthouse; Place Concrete, 3rd Floor Deck and Planetarium; Install Metal Stud Framing, 2nd Floor; Install MEP Systems, 1st and 2nd Floors.

<b>Access:</b>	Moderate impact; concrete trucks
<b>Noise:</b>	Moderate impact
<b>Parking:</b>	No anticipated impact
<b>Utilities:</b>	No anticipated impact
<b>Odors:</b>	No anticipated impact
<b>Dust:</b>	No anticipated impact



## NEW STUDENT SERVICES

**Work this week:** Working on interior finishes. Installation of store front in progress. Contractor is continuing to work in MEP's.

<b>Access:</b>	No impact
<b>Noise:</b>	Moderate: equipment & deliveries
<b>Parking:</b>	No additional impacts
<b>Utilities:</b>	None
<b>Odors:</b>	Yes, cutting of metal materials
<b>Dust:</b>	None



## ART BUILDING LIFE SAFETY UPGRADES

**Work this week:** Completed interior finishes. Continue to work on kiln yard canopy.

<b>Access:</b>	Occasional Deliveries
<b>Noise:</b>	Equipment
<b>Parking:</b>	No Impacts
<b>Utilities:</b>	None
<b>Odors:</b>	None
<b>Dust:</b>	Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [mkenedy@kitchell.com](mailto:mkenedy@kitchell.com)

