



UPDATES & ACTIVITIES THAT MAY IMPACT
CAMPUS OPERATION
Week of August 15, 2011

**AGRICULTURE MULTIPURPOSE
PAVILION**

Work this week: Installation of soffit panels, paint in classrooms, floor staining, start-up and testing mechanical equip, power washing walkways and clean-up.

- Access:** No Impact
- Noise:** Low to Moderate
- Parking:** No Impact
- Utilities:** No
- Odors:** No
- Dust:** Minimal



ALLIED HEALTH BUILDING

Work this week: Interior paint, install T-bar ceilings, carpeting and MEP finishes.

- Access:** Caution advised at Southeast site entrance
- Noise:** Moderate
- Parking:** No impact
- Utilities:** No
- Odors:** No
- Dust:** Minimal



INFRASTRUCTURE INCREMENT II

Work this week: Grading of E, F and G Streets. Demolition and grading of Blue Gum Entrance and Student Center Drive. Site Utilities in Plaza.

- Access:** Traffic impact at E, F, G, Student Center Drive and Blue Gum Entrance
- Noise:** Construction equipment.
- Parking:** No parking at "Trailer Row".
- Utilities:** No
- Odors:** No
- Dust:** Yes. High/Moderate.





Measure E Bond Program
MODESTO JUNIOR COLLEGE CAMPUS
CONSTRUCTION UPDATE
continued (page 2 of 3)

SCIENCE COMMUNITY CENTER

Work this week: Install Structural Steel, Main Entry Lobby and Rooftop Mechanical Screen. Fireproof Steel Structure.

- Access:** Moderate impact; steel deliveries
- Noise:** Moderate impact
- Parking:** No anticipated impact
- Utilities:** No anticipated impact
- Odors:** No anticipated impact
- Dust:** No anticipated impact



**SOFTBALL FIELD
RESTROOM/CONCESSION STAND**

Work this week: Working on punchlist items.

- Access:** No Impact
- Noise:** Minimal
- Parking:** No Impacts
- Utilities:** None
- Odors:** None
- Dust:** Minimal



NEW STUDENT SERVICES

Work this week: Continue installing duct work, electrical and plumbing on first and second floor are 99% complete. Continue installation of exterior wall covering metal panels misc. pieces 98% complete. Contractor continues installation of gypsum board on first and second floor. Continue installation of stucco. Started painting interior on second floor.

- Access:** No impact
- Noise:** Moderate: equipment & deliveries
- Parking:** No additional impacts
- Utilities:** None
- Odors:** Yes, cutting of metal materials
- Dust:** None





Measure E Bond Program
MODESTO JUNIOR COLLEGE CAMPUS
CONSTRUCTION UPDATE
Continued (page 3 of 3)

FOUNDERS HALL RENOVATION

Work this week: Air balancing in progress. Media Services finalizing AV system installation. Punch lists are complete. Keller Group is installing furniture. Miscellaneous change order work ongoing.

- Access:** Access to Founders Hall will be closed until mid-August.
- Noise:** Deliveries
- Parking:** No additional impacts
- Utilities:** None
- Odors:** None
- Dust:** Minimal



ART BUILDING LIFE SAFETY UPGRADES

Work this week: Continue pulling in electrical wire 98% complete. Continue installation of lift station. Started installation of restroom fixtures. Placed HVAC units on roof connection in progress. Prep work for skylights complete install next week. Started erection of kiln yard canopy.

- Access:** Occasional Deliveries
- Noise:** Equipment
- Parking:** No Impacts
- Utilities:** None
- Odors:** None
- Dust:** Minimal



CAMPUS WAY PARKING LOT

Work this week: Working on punchlist items.

- Access:** Parking Lot 105 is closed through August 5
- Noise:** Heavy Equipment
- Parking:** Lot is closed
- Utilities:** None
- Odors:** None
- Dust:** Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

