



Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of May 2, 2011

AGRICULTURE MULTIPURPOSE PAVILION

Work this week: Exterior site work landscape & irrigation, misc. metal stud framing, installation of roof panels, insulation, sheet rock and taping, paint, installation of overhead coiling doors, aluminum storefront installation.

Access: No Impact
Noise: Low to Moderate
Parking: No Impact
Utilities: No
Odors: No
Dust: Minimal



ALLIED HEALTH BUILDING

Work this week: Frame, sheet-rock, plaster and paint interior walls, install t-bar ceilings and continue interior MEP system rough-ins.

Access: Caution advised at Southeast site entrance
Noise: Moderate
Parking: No impact
Utilities: No
Odors: No
Dust: Minimal



MECHANICAL PLANT

Work this week: Work on punchlist items.

Access: No Impact
Noise: Moderate
Parking: No impact
Utilities: No
Odors: No
Dust: Minimal





Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *continued (page 2 of 3)*

INFRASTRUCTURE INCREMENT I

Work this week: Work on punchlist items.


Access:	No Impact
Noise:	No Impact
Parking:	No impact
Utilities:	No
Odors:	No
Dust:	No



INFRASTRUCTURE INCREMENT II

Work this week: Start grinding E, F and G Streets.

Access:	Traffic impact at E, F and G Streets and Sierra Hall Parking Lot entrance.
Noise:	Construction equipment.
Parking:	No parking at "Trailer Row".
Utilities:	No
Odors:	No
Dust:	Yes. High/Moderate.



SCIENCE COMMUNITY CENTER

Work this week: Erect structural steel, spread deck, weld. Install formwork/rebar - Observatory, first lift.

Access:	Minor impact
Noise:	Moderate impact
Parking:	No anticipated impact
Utilities:	No anticipated impact
Odors:	No anticipated impact
Dust:	No anticipated impact





Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *Continued (page 3 of 3)*

NEW STUDENT SERVICES

Work this week: Continue installing duct work, electrical, and plumbing on first and second floor. Continue framing interior walls. Continue installation of exterior wall covering and roofing.

Access:	No impact
Noise:	Moderate: equipment & deliveries
Parking:	No additional impacts
Utilities:	None
Odors:	Yes, cutting of metal materials
Dust:	None



FOUNDERS HALL RENOVATION

Work this week: Mechanical work, electrical finish, lighting, plumbing finish, structural steel work, T-Bar installation, and painting. Fire alarm installation in process.

Access:	Ramp between Forum and Founders closed until May 3 rd . Student Center Drive one lane shut-down until 4/11/11
Noise:	Concrete demo & saw cutting
Parking:	No additional impacts
Utilities:	None
Odors:	None
Dust:	Minimal



SOFTBALL FIELD RESTROOM/CONCESSION STAND

Work this week: Roofing and plumbing installation.

Access:	No Impact
Noise:	Minimal
Parking:	No Impacts
Utilities:	None
Odors:	None
Dust:	Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

