

## Measure E Bond Program Phase I Projects

### PROGRAM PROGRESS

**Campus Way Parking Lot:** The contract is in the process of being approved.

**High Availability Data Center:** The concept design continues. The site survey is complete and environmental testing is in the process of being scheduled.

**YCCD Shipping and Receiving Project:** The programming and the design process are under way.

### DESIGN PROGRESS

**Art Building:** The construction documents have been approved by the Division of State Architects (DSA).

**High Tech Center:** The project is in the design phase.

**Library Learning Resource:** This project is being re-programmed to incorporate an integrated learning center.

**Softball Restroom/Concession Stand Project:** Construction drawings have been approved by DSA. The project will go out to bid in December of 2010.

**Utility Infrastructure Increment Two:** Construction documents have been approved by DSA. This project is anticipated to bid late fall of 2010.

### CONSTRUCTION PROGRESS

**Agriculture Animal Facility (Beef and Sheep Units):** The Beef and Sheep Units are complete and occupied.

**Agriculture Multipurpose Pavilion:** The project is currently under construction. The user group continues to meet to discuss equipment selection for this building.

**Allied Health:** The project is under construction. The substantial completion date is May of 2011.

**Central Plant Building:** The project is currently under construction and its anticipated completion date is December of 2010.

**Founders Hall:** Construction has begun with abatement and demolition. Demolition should be complete by end of October of 2010.

**Founders Hall Interim Housing (Swing Space):** The project is complete and in the closeout phase.

**Founders Hall Secondary Effects:** The project is complete and in the closeout phase.

**Science Community Center and Great Valley Museum:** Construction has begun. The Great Valley Museum design has been finalized.

**Softball Complex:** Construction is complete. A ribbon cutting ceremony took place on September 25 of 2010.

**Student Services:** Construction is in progress with steel erection and concrete reinforcements installation underway.

**Utility Infrastructure Increment One:** The project is under construction. Substantial completion is December of 2010.

### East Campus Construction Projects



### Student Services

### Founders Hall Renovation



### Pirates' Village

