

October 2011

Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

Central Services Master Plan Update: A draft plan is being presented to the committee this month.

DESIGN PROGRESS

High Tech Center: The project is in the construction documents phase. The construction drawings will go to the Division of State Architect (DSA) for review and approval this month.

Library Learning Resource: The project has been put on hold.

Outdoor Education Center: Project is in the design phase.

Career Transfer: Looking for suitable location.

Patterson Educational Site: Project is in the design phase.

YCCD Shipping and Receiving Project: The project is in the construction documents phase. The construction documents, for access compliance only, are anticipated for submission to the Division of State Architect in November.

YCCD Primary Data Center: The construction documents are being reviewed by DSA for approval. Project is anticipated to bid in January 2012.

CONSTRUCTION PROGRESS

Agriculture Animal Facility Fencing Project: Construction is complete.

Agriculture Multipurpose Pavilion: The project is under construction. Final completion is early October.

Allied Health: Construction is complete. Project is in the closeout phase.

Art Building: The project is complete and it is owner occupied. The project is in the closeout phase.

Campus Way Parking Lot: Construction is complete and the lot is being used by the East Campus students.

Central Plant Building: The construction is complete. Project is currently under the closeout phase. Fencing is being bid separate.

Founders Hall: Construction is complete and the building is owner occupied. The project is in the closeout phase.

Founders Hall Interim Housing: Removal of the modular units will begin the next few months.


Science Community Center and Great Valley Museum: Project is under construction. The Great Valley Museum design has been finalized and exhibits are under construction.

Softball Restroom/Concession Stand: Construction is complete and the building is being occupied by the owner.

Student Services: Project is under construction. Construction completion is anticipated for end of December.

Utility Infrastructure/Cabling Project: Project is anticipated to bid in November.

Utility Infrastructure/Plaza: Project is under construction.



Secondary
Data Center
Located on
MJC West
Campus