

April 2012

**Measure E Bond Program
Phase I Projects****PROGRAM PROGRESS**

Central Services Master Plan Update: The Master Plan has been approved by the Board of Trustees.

DESIGN PROGRESS

Ag Pavilion Fencing: Project is in the design phase.

High Tech Center: The construction drawings are at the Division of State Architect (DSA) for review and approval.

Library Learning Resource: The construction drawings are at DSA for review and approval.

Outdoor Education Center: Project is in the design phase.

Career Transfer: Project is in the design phase.

Patterson Educational Site: Project is in the programming/design phase.

YCCD Primary Data Center: The construction documents have been reviewed and approved by the Department of State Architect.

West Campus Parking Lot: Project has been approved and is now in the Design phase.

CONSTRUCTION PROGRESS

Ag Pavilion Bleachers: The bleachers are being fabricated.

Ag Pavilion Parking Lot Extension: Project is in the bid phase.

Allied Health: Construction is complete. Project is in the closeout phase.

Art Building: The project is complete and it is owner occupied. The project is in the closeout phase.

Central Plant Building: The construction is complete. Project is currently under the closeout phase.

Central Plant Fencing: Project is under way.

Founders Hall Interim Housing: Removal of the modular units is complete the parking lot has been restored.

Science Community Center and Great Valley Museum: Project is under construction. The Great Valley Museum design has been finalized and exhibits are being fabricated.

Softball Restroom/Concession Stand: This project has been closed out.

Student Services: Furniture is installed and move-in starts in April.

Utility Infrastructure/Cabling Project: Project is underway.

Utility Infrastructure/Plaza: Project is under construction.

YCCD Shipping and Receiving Project: Project is out to bid.



INTRODUCING
MJC STUDENT SERVICES

**STUDENT SERVICES BUILDING
RIBBON CUTTING CEREMONY
MARCH 30, 2012**