

February 2013

## Measure E Bond Program Phase I Projects

### PROGRAM PROGRESS

#### Patterson Educational Site:

This project is in the programming phase.

#### Turlock Educational Site:

The College and the District continue to review possible sites in Turlock for the development of a future outreach facility there.

### DESIGN PROGRESS

**Outdoor Education Center:** This project is in DSA for final back check.

### CONSTRUCTION PROGRESS

**Career Transfer:** This project has been approved by the Division of State Architect (DSA) and it is now in the pre-bid phase.

**Library Learning Resource:** Construction has begun.

#### North Hall (previously known as High Tech

**Center):** This project is in the pre-bid phase. Bid phase anticipated for March of 2013.

**Nursing Cohort/Redbud Building:** This project has been approved by DSA and it is in the bid phase.

#### Science Community Center and Great Valley Museum:

Construction for this project is anticipated to be substantially complete this month.

#### Utility Infrastructure/Signs (by Science Building):

Installation of signs in progress.

### CONSTRUCTION PROGRESS CONTINUED

**West Campus Parking Lot:** This project is complete and in use.

**West Campus Utility Pole Removal:** This project is under construction.

**YCCD Primary Data Center:** This project is under construction.

**YCCD Shipping and Receiving Project:** This project is under construction.

#### COMPLETED PROJECTS:

- ✓ Ag Animal Fencing
- ✓ Ag Housing
- ✓ Ag Multipurpose Pavilion
- ✓ Ag Multipurpose Pavilion Bleachers
- ✓ Ag Multipurpose Pavilion Fencing
- ✓ Ag Multipurpose Pavilion Parking Lot Extension
- ✓ Glacier Hall (Allied Health)
- ✓ Art Life Safety Upgrade
- ✓ Auditorium
- ✓ Campus Way Parking Lot
- ✓ Central Plant Building/ Fencing
- ✓ Infrastructure Increment I
- ✓ Interim Housing Phase I
- ✓ East Campus Parking Lot
- ✓ Founders Hall Renovation
- ✓ Softball Restroom/Concession Stand
- ✓ Student Services Building
- ✓ Utility Infrastructure/Cabling Project
- ✓ West Campus Parking Lot

### Primary Data Center

