

April 2010

Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

Central Services Projects: Committee meetings have been scheduled.

High Availability Data Center: District is negotiating a contract and scope of services with a data center consultant.

Turlock Educational Site: Various properties are being considered for site acquisition.

West Side (Patterson) Site: Anticipated completion date is January 2011.

YCCD Solar & Lighting Project: A committee is being formed by the Chancellor.

DESIGN PROGRESS

Art Building: The construction documents have been submitted to the Division of State Architects (DSA) for review and approval.

Founders Hall: The construction documents are currently being reviewed by the DSA for approval. Construction is anticipated to begin in the fall of 2010.

High Tech Center: The project is currently in the design development phase.

Interim Housing (Swing Space): Increment one site work construction documents have been approved by DSA with construction starting this month. Completion anticipated for August 2010.

Library Learning Resource: The Library program has been finalized and meetings with the Architect are in progress for schematic design.

Science Community Center and Great Valley Museum: The project will bid on April 15, 2010. Construction is anticipated to start in May.

Student Services: Construction bids were submitted on March 17, 2010. Construction is anticipated to start the end of April or early May of this year. Notice of award is in progress.

Secondary Effect Swing Space Project:

The drawings have been finalized and the construction work is scheduled to be completed by August of 2010. Bid is scheduled for April.

Softball Restroom/Concession Stand Project: Contract has been signed with the Lionakis Architect firm. Design is under way.

Utility Infrastructure Increment Two: Construction documents are being reviewed by DSA for approval.

CONSTRUCTION PROGRESS

Agriculture Animal Facility (Beef and Sheep Units): Projects are currently under construction. The anticipated completion date for the Beef and Sheep Unit is July 19, 2010. The user group continues to coordinate equipment needs for the facilities.

Agriculture Multipurpose Pavilion: Project is currently under construction. Contract completion date is December 26, 2010. User group continues to meet to discuss furniture, fixtures, and equipment selection for this building.

Allied Health: Project is currently under construction.

Central Plant Building: Construction is anticipated to start April 5, 2010.

Softball Complex: Construction is scheduled to be completed this month.

Utility Infrastructure Increment One: Project is under construction. Duration of project is anticipated for 9 months. Substantial completion is October of 2010.

**Agriculture Pavilion****Allied Health**