





Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

MJC Campus Master Plan: The plan is currently being reviewed by stakeholders.

Campus-Wide CEQA (CA Environmental Quality Act): East Campus CEQA Negative Declaration of Impact has been prepared and is being submitted to the Board of Trustees.

DESIGN PROGRESS

Agricultural Projects (Housing Units, Pavilion, and Animal Facility): The Ag-Housing Units continue to be on hold pending resolution of additional testing required by the Department of Toxic Substance Control (DTSC). The Ag-Pavilion and the Beef and Sheep Units have been submitted to the Division of State Architects (DSA) for review; DSA approval is expected in December.

Allied Health: The construction documents are in DSA for review; DSA approval is expected in December. The Central Plant Building, that will service the Allied Health and the Science Community Center buildings, is currently in schematic design phase.

Founders Hall and High Tech Center: Both projects have completed the programming phase and are set to begin design.

Library Learning Resource: The Final Project Plan (FPP) has been submitted to the State and is being reviewed for funding.

Science Community Center and GVM: Preparation of construction drawings has begun. A draft of the Value Engineering Document is being reviewed.

Softball Complex: The project is currently in the construction documents phase.

Student Services: The project continues to be on hold pending college direction on tree and budget issues.

Turlock Educational Site: Various properties are being considered for future location.

Utility Infrastructure: An investigation and survey of the existing utilities on East Campus has been completed and design work has begun.

West Side Educational Site: The project design and CEQA efforts are preceding concurrently.

CONSTRUCTION PROGRESS

Parking Lot: The project is currently under construction with asbestos abatement; lead remediation underway.

Electrical Upgrade for Champion Building on Stoddard: Work has been completed. The Media Services Department has been relocated from the Champion Building and is fully

functional.





MJC East and West Campus Master Plan Drafts.

If you have any questions or concerns about ongoing construction activities or would like to get additional information about ongoing design projects, please contact Kitchell, CEM at 575-6991.