



Measure E Bond Program MJC EC STUDENT SERVICES BUILDING CONSTRUCTION UPDATE

Issue No. 1

MAY 7, 2010

MJC STUDENT SERVICES BUILDING

1. Work performed during week of 5/3/2010:

- A. Contractor has mobilized on site.
- B. Contractor has installed project construction fencing.
- C. Contractor has installed on site office.

2. Work anticipated for week of 5/10/2010

- A. Contractor to begin site clearing.
- B. Contractor to begin installing temporary services, electrical and plumbing.
- C. Contractor to begin delivering heavy equipment.



Constructor has mobilized on site

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: No.
Noise: No
Parking: No impact.
Water off: No.
Odors: No.
Dust: No.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm. #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

