



Measure E Bond Program MJC EC STUDENT SERVICES BUILDING CONSTRUCTION UPDATE

Issue No. 4

JUNE 4, 2010

MJC STUDENT SERVICES BUILDING

1. Work performed during week of 5/31/2010:

- A. Contractor began installing storm water piping.
- B. Contractor continued to excavate for site utilities.

2. Work anticipated for week of 6/7/2010

- A. Contractor will continue to clear site
- B. Contractor will start to excavate for utilities



Heavy equipment on site



Storm water piping installation

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: No.
Noise: Yes, heavy equipment.
Parking: No impact.
Water off: No.
Odors: No.
Dust: Yes.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm. #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

