



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 9

**JANUARY 5, 2006**

#### 1. Work performed during week of 01/01/07:

- Started west side footing at elevator location.
- Started footing dowels at west side elevator location.
- Started east side stair forms.
- Continued installation of wall dowels at stage area.
- Demolished areas of basement slab for new plumbing.
- Started installation of new plumbing in basement.
- Completed underground plumbing at north side building pad.
- Completed installation of new basement footings.
- Saw cutting west side slab for new wall/column footings.



West Side Footing Excavation at Elevator

#### 2. Work anticipated for week of 01/08/07:

- Start formwork and continue rebar at west side elevator and stair location.
- Install rebar and pour east side stair base slab.
- Backfill footings along "C" and "D" lines.
- Start footing excavation along 4 line.
- Continue installation of wall dowels at stage area.



Installing Formwork for East Side Stairs

#### 3. Activities that may impact campus operations:

- Access: No access problems anticipated
- Noise: Construction equipment performing site work.
- Parking: Parking Lot F closed during construction.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell, Measure E Bond Program Manager, at 575-6991 or email [motaya@kitchell.com](mailto:motaya@kitchell.com)

