



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 3

DECEMBER 1, 2006

1. Work performed during week of 11/27/06:

- Backfilling at north side building pad.
- Installing north side underground electrical and plumbing.
- Laying out steel dowels at orchestra pit footing.
- Installing steel dowels at basement footings.
- Demolishing existing basement chiller water lines.
- Demolishing existing stage rigging.
- Installing above ceiling electrical rough-in in auditorium.
- Laid-out and started excavation of south side footings.



2. Work anticipated for week of 12/04/06:

- Continue backfilling at north side building pad.
- Continue north side underground plumbing and electrical. Start installation of underground rough-in for elevator hydraulic lines.
- Start steel dowel installation at orchestra pit footings.
- Complete demolition of basement chilled water piping and stage rigging.
- Start installation of stage area construction scaffolding.
- Complete south side footing excavation and start installation of footing steel.
- Build temporary stairs from stage level to basement.



3. Activities that may impact campus operations:

- Access: No access problems around jobsite anticipated.
- Noise: Construction equipment performing site work.
- Parking: Parking Lot F closed during construction.
- Power out: None anticipated.
- Water off: To Art and Music Buildings on 12/02/06.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell, Measure E Bond
Program Manager, at 575-6991 or email motaya@kitchell.com

