



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 6

DECEMBER 15, 2006

1. Work performed during week of 12/11/06:

- a. Excavated shallow footings on north side of building.
- b. Started installation of shallow footing reinforcement.
- c. Poured a portion of new basement footings.
- d. Excavated "C" Line footing extensions beside little theater.
- e. Installing dowels at west stage wall.
- f. Completed electrical demolition of existing switchgear.
- g. MID removed existing transformers from basement vault.
- h. Installing above ceiling electrical rough-in in auditorium.



2. Work anticipated for week of 12/18/06:

- a. Complete north side shallow footing reinforcement and pour footings.
- b. Start wall rebar and forms in basement.
- c. Continue installation of wall dowels at stage area.
- d. Excavate south side "A" Line footings.
- e. Install "C" Line footing reinforcement and pour footings.
- f. Start demolition of existing auditorium concrete walls at east side entrance.
- g. Complete fire sprinkler, HVAC and electrical demolition in auditorium.



3. Activities that may impact campus operations:

- a. Access: City closure of Stoddard Avenue for waterline installation could occur anytime between 12/18/06 and 12/29/06.
- b. Noise: Construction equipment performing site work.
- c. Parking: Parking Lot F closed during construction.
- d. Power out: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell, Measure E Bond Program Manager, at 575-6991 or email motaya@kitchell.com

