



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 8

DECEMBER 29, 2006

1. Work performed during week of 12/25/06:

- Completed demolition at west side elevator location.
- Completed drilling holes for north side steel channels.
- Completed wall forms at south west corner for new addition.
- Completed wall forms in orchestra pit.
- Poured 2nd set of footings along C Line in little theater.
- Installed underground plumbing at north side building pad.
- Demolished east side stairs and south side roll-up door.
- Built east side scaffolding at stage area.
- Saw cutting west side basement slab for new footings.



North Side Underground Plumbing

2. Work anticipated for week of 01/01/07:

- Deliver/start rebar at south west corner wall for new addition.
- Start west side elevator and stair footings and deliver/start rebar.
- Layout footings along "C" and "D" lines for new addition.
- Backfill C Line footings at little theater.
- Continue installation of wall dowels at stage area.



Excavation for East Side Addition

3. Activities that may impact campus operations:

- Access: No access problems anticipated
- Noise: Construction equipment performing site work.
- Parking: Parking Lot F closed during construction.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell, Measure E Bond
Program Manager, at 575-6991 or email motaya@kitchell.com

