



Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

Campus-wide CEQA (CA Environmental Quality Act) Initial Study (IS) is in progress. A draft is being reviewed by the college. Once the draft is reviewed, there will be a public review and notification period for all interested parties to submit comments.

DESIGN PROGRESS

Public Safety Center: Architects continue with the design development/construction document phase. At the end of July, 50% complete construction documents were submitted for review. This month the construction documents will be reviewed by the college committee and returned with comments to the architects.

Madrone Building: Architects are in the construction design phase. At the end of July, 90% complete construction documents were submitted for review. The college committee will review the construction documents as well as the 3-D models developed by the Architect, during the month of August. Construction documents are anticipated to be complete by the end of August.

Child Development Center: Project design and engineering is in the design development phase. The team is also strategizing the development of the site infrastructure.

Other Projects:

Pinyon Relocation: The Pinyon relocation process is on schedule and on budget. It is anticipated to be complete and occupied by the second week of August.



Pinyon Relocation Project construction

Madrone Building: 3-D rendering of the new Madrone Facility.



Science & Natural Resources Project: Schematic Design

If you have any questions or concerns about ongoing construction activities or would like to get additional information about ongoing design projects, please contact Kitchell, CEM at 575-6991.