



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of March 12, 2012*

CC FACILITIES OFFICE BUILDING

Work this week: Concrete foundation will be poured this week on site. The modular units are now complete at the factory and ready for transport as soon as the concrete foundation has cured.

Access:	Moderate limits to access due to concrete delivery trucks on Monday.
Noise:	Heavy noise from concrete trucks and pumps on Monday.
Parking:	No Impact
Dust:	No Impact
Odors:	No Impact
Utilities:	No Impact



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email rmartin@kitchell.com

