



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of September 16, 2013

Secondary Data Center

Work this week: This week's work includes painting of interior walls. Outside the building, MEP gear and equipment will be installed and the GC will finish sheathing the modular elevator.

Access:	Caution is advised at tennis courts and student trail south of building.
Noise:	Moderate noise could occur occasionally due to site related activities.
Parking:	Moderate impact to parking at tennis courts due to contractor's staging of construction materials.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	No impact to utilities is anticipated.



Sequoia Building Modernization

Work this week: This week's work will include MEP rough-in, wall framing and insulation installation. Outside the building, the existing transformer is tentatively scheduled to get replaced on Wednesday 9/18.

Access: Short term closure of drive isle north of building on Wednesday 9/18 due to crane erecting new roof mounted transformer.
Noise: Moderate noise could occur occasionally due to demolition activities.
Parking: No parking along section of north drive isle adjacent to the construction site.
Dust: Moderate noise could occur occasionally due to demolition activities.
Odors: Low Impact
Utilities: No impact to utilities is anticipated.

