



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of June 24, 2013

MJC NURSING COHORT - REDBUD

Work this week: Mechanical, electrical and plumbing subcontractors will continue finishing MEP systems. Flooring subcontractor will start installing carpet and linoleum flooring.

- Access:** Limited access through drive isle north of building.
Noise: Loud noise warning due to heavy construction equipment and machinery.
Parking: Parking impact due to contractor's parking along drive isle.
Dust: Dust anticipated due to site work construction activities.
Odors: Low Impact.
Utilities: No impact to utilities is anticipated.



Secondary Data Center

Work this week: This week's work will include demolition of existing mechanical, electrical and plumbing systems inside the building. The GC will continue framing interior walls. Outside the building, the GC will continue installing underground utilities.

Access: Section of par course west of building will be closed starting May 21st - June 28st.
Noise: Moderate noise could occur occasionally due to demolition activities.
Parking: Moderate impact to parking at tennis courts due to contractor's staging of construction materials.
Dust: Moderate impact due to site related construction activities.
Odors: Low Impact
Utilities: No impact to utilities is anticipated.



~~~~~  
If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email [rmartin@kitchell.com](mailto:rmartin@kitchell.com)

