



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of August 26, 2013

Secondary Data Center

Work this week: This week's work includes completion of mechanical, electrical and plumbing systems inside walls and ceilings. Outside the building, the elevator landing slab will be poured. MEP trades will continue installing underground utilities and the roofer will continue upgrading the roof.

Access:	Caution is advised at tennis courts and student trail south of building.
Noise:	Moderate noise could occur occasionally due to site related activities.
Parking:	Moderate impact to parking at tennis courts due to contractor's staging of construction materials.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	No impact to utilities is anticipated.



Sequoia Building Modernization

Work this week: This week's work will include demolition of components of existing mechanical, electrical and plumbing systems along with architectural elements such as interior wall veneers, window treatments, flooring and ceiling materials. Interior wall framing will continue.

Access: No impact anticipated.

Noise: Moderate noise could occur occasionally due to demolition activities.

Parking: No parking along section of north drive isle adjacent to the construction site.

Dust: Moderate noise could occur occasionally due to demolition activities.

Odors: Low Impact

Utilities: No impact to utilities is anticipated.

