

Measure E Bond Program COLUMBIA COLLEGE CAMPUS

CONSTRUCTION UPDATE



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of November 11, 2013

Secondary Data Center

Work this week: Continue finishing MEP systems, continue installing data system components in Data Room and pour elevated deck at elevator.

Access: Caution is advised at tennis courts and student trail south of building. **Noise:** Moderate noise could occur occasionally due to site related activities.

Parking: Moderate impact to parking at tennis courts due to contractor's staging of construction materials.

Dust: Moderate impact due to site related construction activities.

Odors: Low Impact

Utilities: College wide electrical power shut down on Monday, November 11, 8:00 AM to 12:00 PM to facilitate

connection to new building power feed.





Sequoia Building Modernization

Work this week: Continue roughing in MEP systems, continue installing bathroom accessories and complete installation of all new flooring, tack boards and marker boards.

Access: No impact is anticipated.

Noise: Moderate noise could occur occasionally due to demolition activities.

Parking: No parking along section of north drive isle adjacent to the construction site.

Dust: Moderate noise could occur occasionally due to demolition activities.

Odors: Low Impact.

Utilities: No impact to utilities is anticipated.





If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modes to CA 95358 Tel: 575-6991 Email rmartin@kitchell.com

