



## Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



### UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

*Week of January 6, 2014*

#### Secondary Data Center

**Work this week:** Continue working on telecommunication systems in the Data Room. Perform fire alarm system test. Complete and sign-off the modular elevator. Carry out architectural and MEP punch list walks, not including telecommunication systems.

**Access:** Caution is advised at tennis courts and student trail south of building.  
**Noise:** Moderate noise due fire alarm system test on Wednesday January 8, 10:00 AM – 12:00 PM.  
**Parking:** Moderate impact to parking at tennis courts due to contractor's staging of construction materials.  
**Dust:** Moderate impact.  
**Odors:** Low Impact.  
**Utilities:** None anticipated.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email [rmartin@kitchell.com](mailto:rmartin@kitchell.com)

