



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION *Week of March 30, 2015*

Manzanita Building Modernization

Work this week: Ceiling panel installation continues this week. Fire alarm finish will come to a close in the middle of the week to make way for testing and inspection the final two days. Installation for casework & PLM tops will come to a close towards the beginning of the week. The first couple of days we will also be installing miscellaneous wiring & ending the week with cap installation for the entry archway & downspout columns.

Access:	Caution is advised when entering the site due to tripping hazards.
Noise:	Moderate to extreme noise could occur occasionally due to site related activities.
Parking:	Low impact.
Dust:	Moderate impact due to site related construction activities.
Odors:	Low Impact
Utilities:	None anticipated.



Roadways Madrone Road

Work this week: Starting on Saturday we will begin to pave the road & by the end of the day Madrone Road will be fully paved. For the new week we will be doing some miscellaneous work along with clean-up. To wrap up the work week we will be installing speed bumps along the road.

Access: Madrone Road will continue to be closed on Monday 3/30 through Wednesday 4/1 from 9 am to 2 pm.

Noise: Moderate to extreme noise could occur occasionally due to site related activities.

Parking: High impact. Parents dropping off their children to childcare are urged to park in the student parking lot and stroller your child to day care. Security will be available to help re-route families via the one way road around the lake.

Dust: High impact due to site related construction activities.

Odors: Moderate Impact

Utilities: None anticipated.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

