



# Measure E Bond Program

## Public Safety Center

### CONSTRUCTION UPDATE

Issue No. 10

**AUGUST 29, 2008**

**1. Work performed during week of 8/25/08:**

- a. Continued framing roof.
- b. Started installing roof sheathing.

**2. Work anticipated for week of 9/01/08:**

- a. Finish framing roof.
- b. Finish installing roof sheathing.
- c. Install flag poles.
- d. Relocate fire hydrant.
- e. Remove existing tile roof.
- f. Install new siding on existing building.
- g. Complete interior framing.



**Framing Roof at New Building Addition**



**View of the South Elevation**

**3. Activities that may impact campus operations:**

- a. Access: Columbia College Drive partially closed on 9/5.
- b. Noise: Sawing, hammering, heavy equipment operation.
- c. Parking: None.
- d. Power outages: None this week.
- e. Water off: None this week.
- f. Odors: None this week.
- g. Dust: Dust from equipment operation & fire hydrant excavation.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

