



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of March 23, 2015

Manzanita Building Modernization

Work this week: This week we will see the commencement of our ceiling panel installation. Casework will continue to be installed throughout the building. New items for this week will include putting the caps for the entryway columns & downspouts along with installing the artwork hanging system, the partitions & various accessories.

| | |
|-------------------|--|
| Access: | Caution is advised when entering the site due to tripping hazards. |
| Noise: | Moderate to extreme noise could occur occasionally due to site related activities. |
| Parking: | Low impact. |
| Dust: | Moderate impact due to site related construction activities. |
| Odors: | Low Impact |
| Utilities: | None anticipated. |



Roadways Madrone Road

Work this week: This coming week we will finish pouring the rest of the curbs down towards the motorcycle parking lot. We will then pulverize the remaining center section of concrete. Grading & compaction will then follow to prepare for the laying of asphalt on the road.

Access: A notice has been sent to parents & students that starting 3/23 thru 3/27 Madrone Road will be closed from 9 am to 2 pm.

Noise: Moderate to extreme noise could occur occasionally due to site related activities.

Parking: High impact. Parents dropping off their children to childcare are urged to park in the student parking lot and stroller your child to day care. Security will be available to help re-route families via the one way road around the lake.

Dust: High impact due to site related construction activities.

Odors: Moderate Impact

Utilities: None anticipated.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 11600 Columbia College Drive Dr., Sonora CA 95370 Tel: 209-575-7927 Email rmartin@kitchell.com

