



## Measure E Bond Program COLUMBIA COLLEGE CAMPUS CONSTRUCTION UPDATE



### UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

*Week of January 10, 2011*

#### SCIENCE AND NATURAL RESOURCES BUILDING

**Work this week:** Installation of plumbing, electrical and HVAC installations continues on first and second floors. Single Ply Roofing in the Mechanical well continues and the Standing Seam Roofing has started in the raked areas (weather permitting).

**Site work:** Site work is on hold due to weather impacts.

<b>Access:</b>	Moderate
<b>Noise:</b>	Moderate
<b>Parking:</b>	No
<b>Utilities:</b>	No
<b>Odors:</b>	No
<b>Dust:</b>	No



#### PEDESTRIAN PATHWAY UPGRADES

**Work this week:** Installation of 2 secondary effect pedestrian and cart pathways will begin this week near the Juniper and Fir and Maple areas. This work is set to occur when school is out during winter break and is only intended to weatherize the existing paths already developed by Student traffic. The weather will determine if these can be completed while school is out.

<b>Access:</b>	Pedestrian Restrictions by Area
<b>Noise:</b>	Moderate
<b>Parking:</b>	No
<b>Utilities:</b>	No
<b>Odors:</b>	No
<b>Dust:</b>	No

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

