

Measure E Bond Program Projects

PROGRAM PROGRESS

Calaveras Educational Site: This project is in the programming phase.

Oakdale Educational Site: The Columbia College and Yosemite Community College District continue to review possible sites in the Oakdale area for the development of a future outreach facility there.

CONSTRUCTION PROGRESS

Manzanita Building Modernization:

Construction is underway and it is anticipated to be completed June of 2015.

Roadways Phase II: Construction will begin Mid-June and the anticipated completion date is August 2014.

Water Tank Replacement: Tank fabrication is complete and installation has begun. Completion is anticipated by early June of 2014.

COMPLETED PROJECTS:

- ✓ **Bus Service Loop**
- ✓ **Child Development Center**
- ✓ **Gas Line Replacement**
- ✓ **Logistics Center (Facilities Office Building)**
- ✓ **Mahogany (Madrone) Building**
- ✓ **Nursing Cohort/Redbud Building**
- ✓ **Pinyon Relocation**
- ✓ **Public Safety Center**
- ✓ **Roadways Phase I**
- ✓ **Secondary Data Center**
- ✓ **Sequoia Modernization**
- ✓ **Science & Natural Resources**
- ✓ **Secondary Access Road**
- ✓ **Site Power Infrastructure**

WATER TANK REPLACEMENT - ASSEMBLY



MANZANITA MODERNIZATION DEMOLITION