

Yosemite CCD 3/25/2008	Measure E	Total	Construction	Bid Day Budget/	2006	2007	2008	2009	2010	2011	2012	2013								
	Budget (1)	Budget (2)	Budget (3)	Cost/ SF (4)	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
MODESTO JR. COLLEGE Auditorium	\$ 19,617,000	\$ 33,093,000	\$ 31,160,000	\$26,990,000(\$591/SF)																
Ag. Pavilion	\$ 20,000,000	\$ 20,000,000	\$ 13,464,233	\$12,210,742(\$205/SF)																
Ag. Housing	\$ 3,300,000	\$ 3,300,000	\$ 2,295,174	\$2,288,309(\$125/SF)																
Ag. Animal Units	\$ 1,500,000	\$ 1,500,000	\$ 1,047,727	\$913,889																
Parking Structure	\$ 11,965,000	\$ 11,965,000	\$ 8,484,062	\$7,712,784 (\$110/SF)																
Allied Health	\$ 25,822,000	\$ 25,822,000	\$ 18,375,088	\$16,664,406(\$440/SF)																
West Side Site	\$ 5,037,370	\$ 5,037,370	\$ 3,458,065	\$3,137,146(\$325/SF)																
Science Community Ctr/ GVM	\$ 70,000,000	\$ 70,000,000	\$ 49,935,903	\$45,294,604(\$495/SF)																
Student Services	\$ 16,000,000	\$ 16,000,000	\$ 10,834,936	\$9,478,717(\$450/SF)																
Loop Road	\$ 5,000,000	\$ 5,000,000	\$ 3,414,847	\$3,097,453																
Infrastructure	\$ 5,000,000	\$ 5,000,000	\$ 3,383,670	\$3,069,175																
Turlock Site	\$ 937,185	\$ 937,185	\$ 1,000,000	\$1,000,000																
Softball Complex	\$ 786,300	\$ 786,300	\$ 533,427	\$484,934																
Interim Housing	\$ 1,000,000	\$ 1,000,000	\$ 681,516	\$618,068																
Learning Resource Center	\$ 6,145,145	\$ 21,936,755	\$ 18,357,000	\$16,469,000(\$179/SF)																
High Tech Center	\$ 16,000,000	\$ 16,000,000	\$ 10,686,932	\$9,398,561(\$167/SF)																
Founders Hall Modernization	\$ 12,000,000	\$ 12,000,000	\$ 9,131,889	\$7,114,012(\$84/SF)																
LEGEND				FOOTNOTES																
Design/ Approvals/ Bidding/ Site Procurement				Cost Estimate Value Engineering																
Construction				Cost Estimate																
				(1) Total Project Budget as adopted by the Board of Trustees (2) Total Project Funding available to the project, including any local, state or grant funding. (3) Includes Group II, Change Order Contingency and moving costs. (4) Bid day target that includes current day projected costs plus any escalation. (5) Project Construction start on hold pending resolution of site soils issues. (6) Design Duration includes state FPP submittal and review period from July 08 to Jan 09																

Yosemite CCD 3/25/2008	Total																																			
	Measure E	Total	Construction	Bid Day Budget/	2006				2007				2008				2009				2010				2011				2012				2013			
	Budget (1)	Budget (2)	Budget (3)	Cost/ SF (4)	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
COLUMBIA COLLEGE Secondary Access Road	\$ 542,013	\$ 542,013	\$ 419,130	\$419,130	COMPLETE																															
Bus and Truck Svc Loop	\$ 718,919	\$ 718,919	\$ 494,000	\$494,000	COMPLETE																															
Public Safety Building	\$ 2,804,882	\$ 2,804,882	\$ 2,056,528	\$1,827,500(\$300/SF)					+ ◇				COMPLETE				Complete July 2009																			
Madrone Modernization	\$ 3,433,102	\$ 3,433,102	\$ 2,767,566	\$2,533,160(\$300/SF)					+ ◇				COMPLETE				Complete June 2009																			
Child Development Center	\$ 9,158,388	\$ 9,158,388	\$ 6,809,538	\$6,217,942(\$375/SF)					+ ◇				COMPLETE				Complete Nov 2009																			
Science/ Natural Resources	\$ 22,422,313	\$ 22,422,313	\$ 16,344,615	\$14,794,615(\$550/SF)									+ ◇				COMPLETE				Complete Feb 2011															
Oakdale Site	\$ 1,000,000	\$ 1,000,000	\$ 1,000,000	\$1,000,000									COMPLETE				Completed March 2009																			
Calaveras Site	\$ 7,554,269	\$ 7,554,269	\$ 4,371,956	\$3,813,476(\$350/SF)									COMPLETE				Completed December 2010																			
Bike Lanes & Ped Paths	\$ 650,000	\$ 650,000	\$ 484,703	\$439,652									COMPLETE				Completed December 2009																			
Parking Lots	\$ 1,378,726	\$ 1,378,726	\$ 1,027,239	\$933,854													COMPLETE				Complete August 2010															
Manzanita	\$ 2,832,388	\$ 2,832,388	\$ 2,132,506	\$1,875,420(\$200/SF)													(6) Complete May 2011																			
CENTRAL SERVICES Building Modernization	\$ 7,353,000	\$ 7,353,000	\$ 5,514,750	\$4,980,508(\$200/SF)																	COMPLETE				Dec 2012											
Transportation and Receiving	\$ 9,216,000	\$ 9,216,000	\$ 6,912,000	\$6,912,000(\$300/SF)													COMPLETE				Complete Sept 2011															
Technology Infrastructure	\$ 10,000,000	\$ 10,000,000	\$ 7,500,000	\$6,375,000									COMPLETE				Complete Nov 2010																			
Scheduled Maintenance	\$ 10,000,000	\$ 20,000,000	\$ 15,000,000	\$12,750,000	COMPLETE																															
Refinance Debt	\$ 17,000,000	\$ 17,000,000																																		
	\$ 326,174,000	\$365,441,610	\$ 259,079,000																																	
LEGEND				FOOTNOTES																																
Design/ Approvals/ Bidding/ Site Procurement				(1) Total Project Budget as adopted by the Board of Trustees																																
				(2) Total Project Funding available to the project, including any local, state or grant funding.																																
				(3) Includes Group II, Change Order Contingency and moving costs.																																
				(4) Bid day target that includes current day projected costs plus any escalation.																																
				(5) Project Construction start on hold pending resolution of site soils issues.																																
Construction				(6) Design Duration includes state FPP submittal and review period from July 08 to Jan 09																																