



Measure E Bond Program MJC AGRICULTURAL MULTIPURPOSE PAVILION CONSTRUCTION UPDATE

Issue No. 7

FEBRUARY 1, 2010

MJC AGRICULTURAL MULTIPURPOSE PAVILION

1. Work performed during week of 2/1/10:

- A. Grout CMU Starter Course
- B. Install Edge SOG Forms
- C. Form Column Block Outs
- D. Dewater Site



CMU BLOCKS GROUTED

2. Work anticipated for week of 2/8/10:

- A. Vapor Mitigation under slab
- B. Rock, Visqueen, Sand For Slab on Grade
- C. Reinforcing for SOG
- D. Deliver Structural Steel



EDGE FORMS FOR SLAB ON GRADE

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Fifth Street Closed.
Noise: No
Parking: No impact.
Water off: No.
Odors: No.
Dust: No.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

