



Measure E Bond Program
MJC FOUNDERS HALL SWING SPACE
CONSTRUCTION UPDATE
Issue No. 3

MAY 21, 2010

MJC FOUNDERS HALL SWING SPACE

1. Work performed during week of 5/17/2010:

- A. Contractor continues installing portables buildings.
- B. Contractor completed patching asphalt.

2. Work anticipated for week of 5/24/2010:

- A. Contractor to continue installing portables
- B. Contractor will begin utility connection to portables.



Restroom portables delivered



Final patch to asphalt

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: No.
Noise: No
Parking: No impact.
Water off: No.
Odors: No.
Dust: No.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm. #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

