



Measure E Bond Program
MJC FOUNDERS HALL SWING SPACE
CONSTRUCTION UPDATE
Issue No. 10

JULY 9, 2010

MJC FOUNDERS HALL SWING SPACE

**1. Work performed during week of
7/5/2010:**

- A. Contractor will continue with utility connections to portables.
- B. Architect to produce punch list.

**2. Work anticipated for week of
7/12/2010**

- A. Contractor will continue with utility connections to portables.
- B. Distribution and correction of punch list items.



PORTABLE ACCESS RAMPS ARE BEING INSTALLED.

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: No.
Noise: Yes.
Parking: No impact.
Water off: No.
Odors: No.
Dust: No.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm. #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

